

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #: 52316

To Owner: City of Peru 1901 Fourth Street Peru, IL 61354-0299  
 Project: 19-6109 Peru Police Department

From Contractor: Leopardo Companies, Inc. Via Architect: BCA Architects, LTD  
 5200 Prairie Stone Parkway 620 West Lafayette Street  
 Hoffman Estates, IL 60192 Ottawa, IL 61350

Distribution to:  Owner  Architect  Contractor

Application No: 8  
 Period: 12/01/2020 - 12/31/2020  
 Project Number: 19-6109  
 Contract Date: 01/13/2020  
 Client Reference:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.


1. Original Contract Sum	\$ 16,356,803.00
2. Net Change By Change Orders	\$ 0.00
3. Contract Sum To Date	\$ 16,356,803.00
4. Total Completed and Stored To Date	\$ 10,180,355.00
5. Retainage:	
a. 5.85% of Completed Work	\$ 595,387.00
b. 0% of Stored Material	\$ 0.00
(Column F on G703)	
(Column D+E on G703)	
Total Retainage (Lines 5a + 5b)	\$ 595,387.00
6. Total Earned Less Retainage	\$ 9,584,968.00
(Line 4 Less Lines Total)	
7. Less Previous Certificates For Payment	\$ 7,781,973.00
(Line 6 from prior Certificate)	
8. Current Payment Due	\$ 1,802,995.00
9. Balance To Finish, Including Retainage	\$ 6,771,835.00
(Line 3 Less Line 6)	

CHANGE ORDER SUMMARY	
Additions	0.00
Deductions	0.00
Total changes approved in previous month by Owner	0.00
Total Approved this Month	0.00
TOTALS	0.00
Net Changes By Change Order	0.00

CONTRACTOR: Leopardo Companies, Inc.

By: *[Signature]* Date: 12/18/2020

State of: Illinois  
 Subscribed and sworn to before me on 12/18/2020  
 Notary Public: *[Signature]*  
 My Commission expires: September 11, 2024



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,802,995.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

Owner: (if applicable)

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



**Leopardo**  
 COMPANIES, INC.  
*LCI Management Services  
 Leopardo Construction*

**Corporate Headquarters:**

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192  
 DIRECT TEL: 847.783.3412 . DIRECT FAX: 847.783.3413  
 WEB: <http://www.leopardo.com>

**LETTER OF TRANSMITTAL**

LCI #: 19-6109	DATE: 12/18/20
ATTN: Eric Carls-City Engineer	
RE: Peru Police Station	
2650 North Peoria Street	
Peru, IL 61354	
Payment Application #8	

**TO:** City of Peru Illinois  
 1901 Fourth Street  
 Peru, IL 61354

We hereby transmit the following items via: UPS Delivery

COPIES	DATE	CODE	DESCRIPTION
2	12/31/2020	Original	Invoice #52316 in the amount of \$1,802,995.00
2	12/31/2020	Original	Application & Certificate for Payment
2	12/31/2020	Original	Waiver of Lien to Date in the amount of \$1,802,995.00
2	12/31/2020	Original	Contractor's Sworn Statement

**These are transmitted for:**

- |   |  |
|---|--|
| <input checked="" type="checkbox"/> Approval    | <input type="checkbox"/> Reviewed as Submitted |
| <input checked="" type="checkbox"/> Your Use    | <input type="checkbox"/> Reviewed as Noted     |
| <input checked="" type="checkbox"/> Your Record | <input type="checkbox"/> Revise and Resubmit   |
| <input type="checkbox"/> As Requested           | <input type="checkbox"/> Submit for Record     |
| <input type="checkbox"/> Review and Comment     | <input type="checkbox"/> Return ( ) Copies     |
| <input type="checkbox"/> For Bids Due:          | <input type="checkbox"/> Other _____           |

**Remarks:** \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Copy to:** N. McElroy/ J. Montanari  
 File

**Transmitted by:**   
 Susan Pelc, Sr. Project Accountant  
[spelc@leopardo.com](mailto:spelc@leopardo.com)



# Leopardo

COMPANIES, INC.  
LCI Management Services  
Leopardo Construction

**Corporate Headquarters:**

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192  
TEL: 847.783.3000 FAX: 847.783.3001  
www.leopardo.com

**Chicago Office:**

210 N. Carpenter Street, Suite 300, Chicago, IL 60607  
TEL: 312.332.7570 FAX: 312.332.7572

**To:** City of Peru  
1901 Fourth Street  
Peru, IL 61354-0299

**Date:** 12/18/20  
**Invoice:** 52316  
**Payout # :** 8  
**Job:** 19-6109  
**Terms:** net 30

**Attn:** Eric Carls

Description	Totals
Peru Police Department 2650 North Peoria Street Peru, IL 61354	
Client Reference	
Amount of Contract .....	16,356,803.00
Extras to Contract .....	0.00
Adjusted Total Contract .....	16,356,803.00
Work Completed to Date .....	10,180,355.00
Less Retained .....	595,387.00
Net Amount Earned .....	9,584,968.00
Net Amount Previously Invoiced .....	7,781,973.00
Total of This Invoice .....	1,802,995.00
Balance to Become Due Including Retention .....	6,771,835.00
Change Order Summary .....	01 - 06

**Please send check to :**

Leopardo Companies, Inc.  
5200 Prairie Stone Parkway  
Hoffman Estates, IL 60192

**Attention:** Susan Pelc

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

Application No. : 8

Period From: : 12/01/2020

To : 12/31/2020

Application and Certification for Payment, containing Contractor's signed certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 52316

Contract : 19-6109 Peru Police Department

Item No	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not in D or E)	Total Completed and Stored To Date (D + E + F)	%	Balance To Finish (C - G)	Retainage
			From Previous Application (D + E)	This Period In Place					
A	B	C	D	E	F	G	H	I	
1	General Conditions	774,074.00	454,473.00	70,370.00	0.00	524,843.00	68%	249,231.00	52,484.00
2	Weather Conditions Allowance	6,279.00	0.00	0.00	0.00	0.00	0%	6,279.00	0.00
3	Subcontractor Default Insurance	152,784.00	152,784.00	0.00	0.00	152,784.00	100%	0.00	15,278.00
4	Labor & Performance Bonds	161,949.00	161,949.00	0.00	0.00	161,949.00	100%	0.00	16,195.00
5	Libality/Bids Risk Insurance	223,598.00	223,598.00	0.00	0.00	223,598.00	100%	0.00	22,360.00
6	Surveying Allowance	43,181.00	24,648.00	0.00	0.00	24,648.00	57%	18,533.00	0.00
7	Enclosure Consultant Allowance	21,450.00	13,140.00	0.00	0.00	13,140.00	61%	8,310.00	0.00
8	Material Testing Allowance	41,620.00	0.00	0.00	0.00	0.00	0%	41,620.00	0.00
9	Unallocated Enclosure Allowance	3,550.00	0.00	0.00	0.00	0.00	0%	3,550.00	0.00
10	Unallocated Material Testing ALLOW	8,380.00	3,150.00	0.00	0.00	3,150.00	38%	5,230.00	0.00
11	Earthwork/Site Utilities	373,779.00	245,902.00	0.00	0.00	245,902.00	66%	127,877.00	24,590.00
12	Rammed Aggregate Piers	116,000.00	116,000.00	0.00	0.00	116,000.00	100%	0.00	0.00
13	Asphalt Paving	150,500.00	0.00	0.00	0.00	0.00	0%	150,500.00	0.00
14	Flagpoles	2,125.00	1,063.00	0.00	0.00	1,063.00	50%	1,062.00	0.00
15	Security Fences & Gates	330,740.00	0.00	0.00	0.00	0.00	0%	330,740.00	0.00
16	Landscaping	142,476.00	0.00	0.00	0.00	0.00	0%	142,476.00	0.00
17	Building/Site Concrete	780,230.00	476,657.00	302,073.00	0.00	778,730.00	100%	1,500.00	38,937.00
18	Precast Storm Shelter Lid	37,795.00	33,704.00	0.00	0.00	33,704.00	89%	4,091.00	3,370.00
19	Masonry	1,490,000.00	1,355,500.00	94,500.00	0.00	1,450,000.00	97%	40,000.00	72,500.00
20	Structural Steel/Misc. Metals	388,116.00	358,185.00	0.00	0.00	358,185.00	92%	29,931.00	35,818.00
21	Carpentry/MS Drywall/DFH/Specialtie	1,541,615.00	539,580.00	653,793.00	0.00	1,193,373.00	77%	348,242.00	59,668.00
22	Building Signage	40,820.00	0.00	0.00	0.00	0.00	0%	40,820.00	0.00
23	Membrane Roofing/Metal Panels	754,062.00	382,257.00	79,200.00	0.00	461,457.00	61%	292,605.00	46,146.00
24	Air Barriers	74,300.00	69,990.00	0.00	0.00	69,990.00	94%	4,310.00	3,500.00
25	Caulking & Sealants	25,000.00	0.00	25,000.00	0.00	25,000.00	100%	0.00	2,500.00
26	Sectional Overhead Doors	103,000.00	0.00	0.00	0.00	0.00	0%	103,000.00	0.00
27	Exterior & Interior Glazing	375,000.00	0.00	0.00	0.00	0.00	0%	375,000.00	0.00
28	Colling Doors	6,500.00	0.00	0.00	0.00	0.00	0%	6,500.00	0.00

29	Window Treatments	21,499.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	21,499.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
30	Acoustical Treatment Allowance	15,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
31	Building Insulation	76,000.00	10,000.00	10,000.00	10,000.00	10,000.00	10,000.00	10,000.00	76,000.00	92%	6,000.00	70,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
32	Sealed Concrete	45,400.00	0.00	0.00	0.00	0.00	0.00	0.00	45,400.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
33	Acoustical Ceilings	193,830.00	0.00	0.00	0.00	0.00	0.00	0.00	193,830.00	0%	193,830.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
34	Floor Prep Allowance	27,330.00	0.00	0.00	0.00	0.00	0.00	0.00	27,330.00	0%	27,330.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
35	Carpet/Resilient/Tile/Floor Mats	171,990.00	0.00	102,000.00	102,000.00	102,000.00	102,000.00	102,000.00	171,990.00	59%	69,990.00	102,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
36	Wire Mesh Partitions	46,323.00	0.00	0.00	0.00	0.00	0.00	0.00	46,323.00	0%	46,323.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
37	Epoxy Flooring	153,689.00	0.00	0.00	0.00	0.00	0.00	0.00	153,689.00	0%	153,689.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
38	Painting & Wallcovering	186,540.00	15,654.00	16,000.00	16,000.00	16,000.00	16,000.00	16,000.00	186,540.00	17%	154,886.00	31,654.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
39	Toilet Partitions/Compartments	12,216.00	0.00	0.00	0.00	0.00	0.00	0.00	12,216.00	0%	12,216.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
40	High Density Storage Systems	155,860.00	17,500.00	17,500.00	17,500.00	17,500.00	17,500.00	17,500.00	155,860.00	11%	138,360.00	17,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
41	Detention Equipment	246,155.00	21,040.00	21,040.00	21,040.00	21,040.00	21,040.00	21,040.00	246,155.00	9%	225,115.00	21,040.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42	Fire Protection	64,931.00	56,170.00	56,170.00	56,170.00	56,170.00	56,170.00	56,170.00	64,931.00	87%	8,761.00	56,170.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
43	H.V.A.C.	839,500.00	470,801.00	161,331.00	161,331.00	161,331.00	161,331.00	161,331.00	839,500.00	75%	207,368.00	632,132.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
44	Commissioning Allowance	50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0%	50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
45	Electrical/Fire Alarm	1,205,257.00	660,690.00	212,083.00	212,083.00	212,083.00	212,083.00	212,083.00	1,205,257.00	72%	332,484.00	872,773.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
46	Site Electrical/Bldg Plumbing	780,980.00	628,762.00	48,233.00	48,233.00	48,233.00	48,233.00	48,233.00	780,980.00	87%	103,985.00	676,995.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
47	Generators/Furnish Only	86,500.00	86,500.00	0.00	0.00	0.00	0.00	0.00	86,500.00	100%	0.00	86,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
48	Security Systems	195,000.00	0.00	0.00	0.00	0.00	0.00	0.00	195,000.00	0%	195,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
49	Audio Visual Systems	272,500.00	0.00	0.00	0.00	0.00	0.00	0.00	272,500.00	0%	272,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
50	Intercom Systems	44,408.00	0.00	0.00	0.00	0.00	0.00	0.00	44,408.00	0%	44,408.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
51	Design/Build Contingency	691,791.00	0.00	0.00	0.00	0.00	0.00	0.00	691,791.00	0%	691,791.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
52	Buyout Savings	219,063.00	0.00	0.00	0.00	0.00	0.00	0.00	219,063.00	0%	219,063.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
53	FF&E Allowance	247,040.00	0.00	0.00	0.00	0.00	0.00	0.00	247,040.00	0%	247,040.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
54	Professional Services	1,526,645.00	1,342,524.00	26,353.00	26,353.00	26,353.00	26,353.00	26,353.00	1,526,645.00	90%	157,768.00	1,368,877.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
55	Preconstruction Services	72,342.00	72,342.00	0.00	0.00	0.00	0.00	0.00	72,342.00	100%	0.00	72,342.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
56	Design Builders Fee	540,091.00	275,446.00	59,410.00	59,410.00	59,410.00	59,410.00	59,410.00	540,091.00	62%	205,235.00	334,856.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
<b>GRAND TOTALS</b>		<b>16,356,803.00</b>	<b>8,320,009.00</b>	<b>1,860,346.00</b>	<b>1,860,346.00</b>	<b>1,860,346.00</b>	<b>1,860,346.00</b>	<b>1,860,346.00</b>	<b>16,356,803.00</b>	<b>62.24%</b>	<b>6,176,448.00</b>	<b>10,180,355.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>

# WAIVER OF LIEN TO DATE

STATE OF Illinois  
COUNTY OF Cook } SS

Gty # \_\_\_\_\_  
Escrow # \_\_\_\_\_

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by City of Peru  
to furnish General Construction  
for the premises known as 2650 North Peoria Street Peru, IL 61354  
of which City of Peru is the owner

THE undersigned, effective upon payment of and in consideration of one million eight hundred two thousand nine hundred ninety-five and xx / 100 ( \$1,802,995.00 ) dollars, and other good and valuable consideration, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished by the undersigned for the above-described premises.

COMPANY NAME: Leopardo Companies, Inc.

ADDRESS: 5200 Prairie Stone Parkway, Hoffman Estates, IL 60192

DATE: 12/31/2020

SIGNATURE AND TITLE: Joseph A. Oetter, Controller

EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

## CONTRACTOR'S AFFIDAVIT

STATE OF Illinois  
COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) Joseph A. Oetter BEING DULY SWORN, DEPOSES  
AND SAYS THAT HE OR SHE IS (POSITION) Controller OF  
(COMPANY NAME) Leopardo Companies, Inc. WHO IS THE  
CONTRACTOR FURNISHING General Construction WORK ON THE BUILDING  
LOCATED AT 2650 North Peoria Street Peru, IL 61354  
OWNED BY City of Peru


That the total amount of the contract including approved change orders is 16,356,803.00 on which he or she has received payment of 7,781,973.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally provided payment is received by the undersigned and that there is otherwise no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PREVIOUSLY INVOICED	THIS INVOICE DUE	BALANCE TO BECOME DUE
Leopardo Companies, Inc.	General Construction	16,356,803.00	7,781,973.00	1,802,995.00	6,771,835.00
Total Labor and Material Including Approved Change Orders to Complete		16,356,803.00	7,781,973.00	1,802,995.00	6,771,835.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

DATE: 12/18/2020 SIGNATURE: Joseph A. Oetter

Subscribed and sworn to before me this 12/18/2020





Item #	Contractor Work/Material Contracted For	Contractor	Adjusted Total	Work Completed Material Stored To Date		Total Retained	Previously Invoiced	Net Amount Requested	Balance To Become Due
				%	Dollar Value				
39	Detention Equipment	Valley Security Company	\$ 246,155.00	9%	\$ 21,040.00	\$ 2,104.00	\$ 18,936.00	\$ 0.00	\$ 227,219.00
40	Fire Protection	Nelson Fire Protection Co., Inc	\$ 64,931.00	87%	\$ 56,170.00	\$ 2,809.00	\$ 53,361.00	\$ 0.00	\$ 11,570.00
41	H.V.A.C.	Chapman's Mechanical Systems, Inc.	\$ 839,500.00	75%	\$ 632,132.00	\$ 63,213.00	\$ 423,721.00	\$ 145,198.00	\$ 270,581.00
42	Commissioning Allowance	Farnsworth Group, Inc.	\$ 50,000.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 50,000.00
43	Electrical/Fire Alarm	Grand Kahn Electric	\$ 1,205,257.00	72%	\$ 872,773.00	\$ 43,639.00	\$ 594,621.00	\$ 234,513.00	\$ 376,123.00
44	Site Electrical/Bldg Plumbing	J B Contracting Corporation	\$ 780,980.00	87%	\$ 676,995.00	\$ 33,849.00	\$ 597,324.00	\$ 45,822.00	\$ 137,834.00
45	Generators/Furnish Only	Altorfer Industries, Inc.	\$ 86,500.00	100%	\$ 86,500.00	\$ 4,325.00	\$ 82,175.00	\$ 0.00	\$ 4,325.00
46	Security Systems	Seico, Inc	\$ 195,000.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 195,000.00
47	Audio Visual Systems	Low Voltage Solutions Inc	\$ 272,500.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 272,500.00
48	Intercom Systems		\$ 44,408.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 44,408.00
49	FF&E Allowance		\$ 247,040.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 247,040.00
50	Design/Build Contingency		\$ 691,791.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 691,791.00
51	Buyout Savings		\$ 219,063.00	0%	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 219,063.00
52	Subcontractor Default Insurance	Leopardo Companies, Inc.	\$ 152,784.00	100%	\$ 152,784.00	\$ 15,278.00	\$ 137,506.00	\$ 0.00	\$ 15,278.00
53	Labor & Performance Bonds	Leopardo Companies, Inc.	\$ 161,949.00	100%	\$ 161,949.00	\$ 16,195.00	\$ 145,754.00	\$ 0.00	\$ 16,195.00
54	Liability/Bldrs Risk Insurance	Leopardo Companies, Inc.	\$ 223,598.00	100%	\$ 223,598.00	\$ 22,360.00	\$ 201,238.00	\$ 0.00	\$ 22,360.00
55	Preconstruction Services	Leopardo Companies, Inc.	\$ 72,342.00	100%	\$ 72,342.00	\$ 0.00	\$ 72,342.00	\$ 0.00	\$ 0.00
56	Design Builders Fee	Leopardo Companies, Inc.	\$ 540,091.00	62%	\$ 334,856.00	\$ 33,487.00	\$ 247,900.00	\$ 53,469.00	\$ 238,722.00
<b>Totals</b>			<b>\$ 16,356,803.00</b>	<b>62%</b>	<b>\$ 10,180,355.00</b>	<b>\$ 595,387.00</b>	<b>\$ 7,781,973.00</b>	<b>\$ 1,802,995.00</b>	<b>\$ 6,771,835.00</b>

Amount of Original Contract ..... \$16,356,803.00  
Adjustments to Contract ..... \$0.00  
Adjusted Total Contract ..... \$16,356,803.00


Work Completed to Date (column 4) ..... \$ 10,180,355.00  
Total Retained (column 5) ..... \$ 595,387.00  
Net Amount Earned (col. 4 minus col. 5) ..... \$ 9,584,968.00  
Previously Invoiced (column 6) ..... \$ 7,781,973.00  
Net Amount Due this Payment (column 7) ..... \$ 1,802,995.00

STATE OF Illinois }  
COUNTY OF Cook }

The undersigned Joseph A. Oetter, being first duly sworn on oath, deposes and says  
That he/she is Controller of Leopardo Companies, Inc., contractor for the GENERAL CONTRACTING for the following project.  
Contract Title: Peru Police Department  
Contract Address: 2650 North Peoria Street - Peru, IL, 61354

That, for the purpose of this work, the foregoing orders have been placed and the foregoing parties subcontracted with, and these have furnished materials or have provided labor, or both, for said project. That, the amount of such order or subcontract is as stated above and that there is due and to become due then respectively, the amounts set opposite their names for materials or labor or both. That, this statement is made in compliance with the statutes relating to Mechanics Liens and for the purpose of procuring from the Owner FINAL/PARTIAL payment in accordance with the terms of the contract and is a full, true and complete statement, of all parties furnishing labor and/or materials, and of amounts paid, due and to become due thereon.

Subscribed and sworn to before me on 12/18/2020

Signed   
Notary Public

